



**VERIFIED REPORT**

File in Duplicate at Completion of Project, or When Services  
 in Connection with the Project are Terminated  
 for any Reason. (See Title 24, Part 1)

**For Office Use Only**

This Report Includes All Construction Work to the, 1 Day of JAN, 2001.

School District / Owner Hemet Unified School District		Project Name (School) Idyllwild Elementary		File 33-21	
Building Name retaining wall and 5 relocatable classrooms		Contract Price \$ 426,300.00		Application 04-101967	
	% Complete		% Complete		
Preliminary	100	Finish	100		
Site	100				
Structural		Equipment	100		
Foundation	100				
Walls	100				
Roof at mod lines	100	Mechanical	n/a		
Enclosure	n/a	Electrical	100		
		Miscellaneous	n/a		
		Estimated Total Project Completion	100		

General Statement as to the Status of the Work All work was completed as shown on the approved plans and change order  
 The Fire Alarm system has been tested and is operational. I observed the testing of the ground rods and they comply with the CEC, which is  
 less than 25ohms resistance to earth

Number of Change Orders at Close of Project: 1

- I declare under penalty of perjury that I have read the above report and know the contents thereof, that all of the above statements are true and that I know of my own personal knowledge that the work during the period covered by the report has been performed and materials used and installed, in every material respect are in compliance with the duly approved plans and specifications therefore:
- and, furthermore, that I am an authorized official of \_\_\_\_\_ working in the capacity of \_\_\_\_\_ (Firm or Corporation) with personal knowledge of the work of construction and that I have \_\_\_\_\_ (Owner, Partner, President, Vice-president, Superintendent) been properly authorized by said firm or corporation to sign this report.

Note: 2. To be filled in only when signed by a contracting company or school district / owner official in charge of force-account construction.  Only ORIGINAL signatures are acceptable.	Signature <i>Bill R. Bunting Jr.</i>	Date <i>1-1-01</i>
	Title (Contractor, Inspector, Company or School District/Owner Official) Inspector - Bill R. Bunting Jr.	
	Address 12105 Graham St. Moreno Valley, CA 92557	

- DSA San Francisco Bay Area Region 1515 Clay Street, Suite 1201 Oakland, CA 94612  
 DSA Sacramento Region 1225 R Street Sacramento, CA 95814  
 DSA Los Angeles Basin Region 107 S. Broadway, Room 3029 Los Angeles, CA 90012  
 DSA San Diego Region 15373 Innovation Drive, Suite 250 San Diego, CA 92128

Disclaimer: I certify that this form is an exact duplicate (verbatim) of the form provided by the Division of the State Architect/Office of Regulation Services (DSA/ORS). In the event a conflict should exist, the language in the DSA/ORS form will prevail.