



**VERIFIED REPORT**

File in Duplicate at Completion of Project, or When Services  
 in Connection with the Project are Terminated  
 for any Reason. (See Title 24, Part 1)

For Office Use Only

This Report Includes All Construction Work to the, 15 Day of August, 2001

School District / Owner Hemet Unified School District		Project Name (School) West Valley High School		File 33-H6	
Building Name Restroom Relocatable		Contract Price \$ 40,000.00		Application 04-102176	
	% Complete				% Complete
Preliminary Site	100	Finish			n/a
	n/a				
Structural		Equipment			100
Foundation	n/a				
Walls	n/a				
Roof at mod lines	100	Mechanical			n/a
Enclosure	n/a	Electrical			100
		Miscellaneous			n/a
		Estimated Total Project Completion			100

General Statement as to the Status of the Work All work was completed as shown on the approved plans and change order

The Fire Alarm system has been tested and is operational. The ground rod has been tested and was less than 25ohms resistance to earth which complies with the CEC

Number of Change Orders at Close of Project: 2

1. I declare under penalty of perjury that I have read the above report and know the contents thereof, that all of the above statements are true and that I know of my own personal knowledge that the work during the period covered by the report has been performed and materials used and installed, in every material respect are in compliance with the duly approved plans and specifications therefore:

2. and, furthermore, that I am an authorized official of \_\_\_\_\_ working in the capacity of \_\_\_\_\_ (Firm or Corporation) with personal knowledge of the work of construction and that I have \_\_\_\_\_ (Owner, Partner, President, Vice-president, Superintendent) been properly authorized by said firm or corporation to sign this report.

Note: 2. To be filled in only when signed by a contracting company or school district / owner official in charge of force-account construction.

Only ORIGINAL signatures are acceptable.

Signature <i>Bill R. Bunting Jr.</i>	Date 8-15-01
Title (Contractor, Inspector, Company or School District/Owner Official) Inspector - Bill R. Bunting Jr.	
Address 12105 Graham St. Moreno Valley, CA 92557	

- DSA San Francisco Bay Area Region 1515 Clay Street, Suite 1201 Oakland, CA 94612
- DSA Sacramento Region 1225 R Street Sacramento, CA 95814
- DSA Los Angeles Basin Region 107 S. Broadway, Room 3029 Los Angeles, CA 90012
- DSA San Diego Region 15373 Innovation Drive, Suite 250 San Diego, CA 92128

Disclaimer: I certify that this form is an exact duplicate (verbatim) of the form provided by the Division of the State Architect/Office of Regulation Services (DSA/ORS). In the event a conflict should exist, the language in the DSA/ORS form will prevail.